COMPLETION REPORT

1	Name of the work	**Providing Cement concrete to cross road at back side of Mahalaskhmi temple, Kalyananagera in ward No. 13**
2	Sanctioned Estimate No. & Date	144/25-9-12
3	Head of Account which is chargeable	P0619
4	Instrument Order NO. & Date	337/14-2-12
5	Name Of Contractor	**Sri. R Niranjan, No 554, 9th Cross, M.C.Layout, Vijayanagara, Bangalore-560 004**
6 a	Time Stipulated for Completion of work	90 days
b	Delay in Exculpation of Work	377 days
7	Measurement recorded in	1688/11-12 168732-36
8	Check Measurement of the Asst	1688/11-12 168732-36
9	Name of the office/official in charge of the work	AEE (SSD)
10	a) Asst. Eng/junior Eng	Nagabusan
	b) Asst. Exe Engineer	Ravi N.K

Sanctioned Estimate Amout	Amout Claims As per Actually Vide As per bills	Excess	Savings
998000=00	1019264=00	21264=00	—

1) Certified that the above work has been completed within the stipulated time noted in the
2) Certified that the contractor has delayed and completed the work for which necessary fine recovered
3) Certified that the above work has been executed by the contractor satisfactory in

ASSISTANT ENGINEER.

Ravi.N.K. 31/5/13.
ASSISTANT EXECUTIVE ENGINEER

Bruhat [illegible] Palike,
Dasarahalli Zone, Bangalore-57.